

ISO New England Smart Grid Investment Grant Update


David Bertagnolli – dbert@iso-ne.com

NASPI Working Group Meeting
October 12-13, 2011


Project participants

- Project Transmission Owners (# substations)
 - Bangor Hydro (2)
 - Central Maine Power (5)
 - National Grid (6)
 - Northeast Utilities (16)
 - NSTAR (4)
 - United Illuminating (4)
 - Vermont Electric (2)
- Project Manager
 - KEMA Consulting
- Other Partners
 - Mehta Tech Inc.
 - Alstom Grid
 - V&R Energy Systems Research

PDC Sites



PMU Sites



Project Schedule

- Communications (PDCs)
 - Point to point circuits from ISO to each TO
 - Circuits procured through 3rd party (American Telesys)
 - Routers at both ends managed by ISO
 - Firewalls at each end (TOs manage their own Firewalls)
 - All circuits established by March 2011
 - One MPLS circuit from ISO to TVA planned
 - Replacing two existing MPLS circuits from two PMUs to TVA

Project Schedule (continued)

- PDC Installations:
 - openPDC developed by GPA, installed and supported by Alstom Grid
 - SEL PDC used by Central Maine Power – data filter to their openPDC then forwarded to ISO-NE openPDC
 - 8 openPDC sites: one at ISO, one each at 7 TOs
 - ISO installed Q1 2011
 - 2 TOs installed in Q1 2011
 - 1 TOs installed in Q2 2011
 - 1 TOs installed in Q3 2011
 - 2 TOs scheduled by Q4 2011
 - 1 TO scheduled by Q1 2012
 - TO openPDC installation coordinated with PMU
 - TO must have at least one PMU providing at least one Voltage
 - Data must have reasonable reliability & quality

Project Schedule (continued)

- PMU Installations (substations, not devices)
 - 345 kV substations – 44% (35 of 80)
 - 115 kV substations – less than 1% (4 of 688)
 - Substations providing synchrophasors according to ISO requirements (reliability and quality)
 - At least 50% of PMUs installed by end of 2011
 - Working with TOs to schedule all 40 PMUs in place by 6/30/12.

Project Schedule (continued)

- Applications:
 - **Alstom PhasorPoint (Trigger Event Application, Disturbance Event Management, Visualization, Historian)**
 - Q3 2011 delivery (Just installed)
 - Q2 2012 delivery meeting all ISO-NE project requirements
 - **V&R Region of Stability Existence (ROSE)**
 - Analytical analysis and benchmarking – Now till Q4 2012
 - Software enhancements based on analysis
 - Q4 2012 software delivery
 - **Mehta Tech**
 - Upgrades to existing DDRs(5) to support PMU functions (completed)
 - Performance enhancements to PMUs (Beta effort completed)
 - Master Station enhancements (ex. User Interface)
 - **Other applications being explored (internally developed)**
 - PMU data quality monitoring
 - PMU data reliability monitoring

PMUs – Data Quality

- **C37.118-2005, 30 samples per second**
- **Data stream must be reasonably reliable**
 - No systemic data delivery issues, wiring issues at substation, etc.
- **Data must be of reasonably good quality**
 - Proper time – start at top of second, progress in .033s increments, STAT codes not 2000, a000, etc.
 - Properly scaled ~ 200,000 Volts, ~ 60.000 Hz, etc.
 - Calculated flows close to SCADA & state estimator

PMUs – Type

- All PMUs will be new or upgraded multi function devices DFR/DDR/PMU
- TOs free to chose PMU manufactures
- Four PMU Vendors (# substations):
 - Mehta Tech (10) – DDR/PMU & dedicated PMU
 - ERL Phase (10) – DFR/PMU & dedicated PMU
 - Qualitrol (2) – DFR/PMU
 - SEL (18) – Relay/PMU & dedicated PMU

Challenges/Lessons Learned

- Communication
 - JMUX Serial card latency issue with SEL
- PMU Vendor issues
 - Not currently supporting 16 character channel names
 - Not currently supporting 5 digit IDCODE
- DOE Concerns
 - Timely turnaround on information requests and required approvals